

Inspection Order No.: IN-TJ-5404-11003-04 (2012/CTS/101325)

Boss no.: 1054323 Page No.: 1 of 4

Date of issue: 13 April., 2012

**INSPECTION REPORT** 

(non-negotiable)

- Description and Quantity of

ASTM A376 TP347H Steel pipe 5"

Commodity:

26pcs

- Name & Address Of Buyer:

German Piping Systems

Jinke Olyebc Dubai United Arab Emeriates

- Name & Address Of Seller:

Chengdu Derbo Steel Co.,Ltd

- Inspection Date & Place:

April 11-12, 2012., Zhejiang Wenzhou city

- P/I No.:

89P57

Date: 6-Feb 2012

Acceptable

- Nature Of Inspection:

Item

Quantity check
Packing and marking check
Visual quality check
Dimension check

Subject to buyer's evaluation Subject to buyer's evaluation Subject to buyer's evaluation

Result

Witness test

Subject to buyer's evaluation Pending

Sample

- Inspector:

Hamish Xu

This is to report that we, SGS-CSTC Shanghai Branch at the request of Kaveh Mobadel Industrial Company conducted the following inspection:

## Instrument checklist

During the inspection, the following instrument calibration status has been checked for inspection:

No.	INSTRUMENT DESCRIPTION	CALIBRATION STATUS	CERTIFICATE NO. (OPTIONAL)
1	Vernier caliper 0~150mm	N/A	N/A
2	Tapper ruler 10m	N/A	N/A
3	Hydraulic test machine	N/A	N/A

#### Disclaimer

This document is issued by the Company under its General Conditions of Service accessible at http://www.sgs.com/terms\_and\_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein.

Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content or appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.

SGS-CSTC Standards Technical Services Co., Ltd. Industrial Service

 $4/F,\,3^{rd}$  Building No. 889, Yishan Road Xuhui District ,Shanghai , China 200233

t: +86(0)21-61402666 f +86(0)21- 64952392 www.cn.sgs.com



# **Inspection Finding:**

# 1. Quantity Check:

• Reference documents:

→ [Proforma invoice no.: 89P57]

Method of quantity check

→ [Total quantity counting]

_	10.	. DESCRIPTION	REQ.	ACT.	
INC	NO.		QUANTITY	QUANTITY	
1		ASTM A376 TP 347H SMLS 5" 160SCH	26pcs	26pcs,	
				8pcs/bundle*1budnle+7pcs/bundle*1bundle+6	
			-	pcs/bundle*1budnle+5pcs/bundle*1bundle	
Total		26pcs	26pcs packed into 4bundles		

**Note:** The quantity checked result was same as PI provided by client.

## 2. Packing and marking check

• Sample size: [ANSI/ASQ, Z1.4-2008, L-II, 8pcs totally]

Packing check Outer package:

Some pipes were bundled up by two metal wires firstly, and then wrapped by knit.

# Marking check

Mark on package: [nothing was found.]

Mark and label on the product:

ASTM A376 TP347H 141.3XSCH160X9300mm HEAT NO: 10-359

#### 3. Visual Quality Check:

Sample size: [ANSI/ASQ, Z1.4-2008, L-II, 8pcs totally]

During this inspection, totally 8pcs samples were selected randomly for visual check, SGS inspector observed the surface carefully, and some scratches and dirt areas were found, below pictures for your reference:







Dirt area



#### Remark:

The result was subject to buyer's evaluation.

## 4. Dimension Check:

- Sample size: [ANSI/ASQ, Z1.4-2008, s-4, 5pcs totally]
- Reference document: [ASTM A376, ASTM A999 & ASME B36.10]

During this inspection, totally 5pcs samples were selected for dimension check, the results were as follow:

Item	Length	OD	WT
Required	9300mm	141.3mm (+1.6mm/-0.8)	15.88mm (>87.5%)
Checked	9308~9322mm	141.0~141.9mm	14.3~15.2mm

#### Remark:

- The data was just for reference due to the equipment employed by manufacturer was not calibrated or verified, the conclusion was pending to client.
- The actual length should be evaluated by the buyer.
- For WT SCH160 please refers to ASME B36.10M-2000.
- The tolerance was according to ASTM A999.

# 5. Witness hydraulic testing

- Sample size: [ANSI/ASQ, Z1.4-2008, s-4, 5pcs totally]
- Reference document: [ASTM A999]

5pcs samples were selected randomly for hydraulic test, the result was as follow:

Sample	Test pressure	Holding time	Result
ASTM A376 TP347H 5"	19.0MPa	5S	Acceptable
XSCH160X9300 (5pcs)	19.0WFa	55	Acceptable

#### Remark:

- The test method was according to ASTM A999.
- The test medium was potable water.
- The test equipment and pressure meter was not calibrated or verified.
- When the test pressure arrived, SGS inspector checked the surface carefully by visual, no obviously leakage was found, and the conclusion was pending to client.

## 6. Sample:


A short length of pipe nearly 500mm was cut from a whole pipe, SGS inspector will sent it to lab for further test.

THIS REPORT ONLY REFLECTED OUR ACTUAL FINDINGS. THE INSPECTION WAS DONE TO THE BEST OF OUR KNOWLEDGE AND ABILITY AND WITH DUE CARE. THE FINDINGS ARE VALID AS FOR TIME AND PLACE OF INSPECTION.

Attachment: photos during inspection

Inspection Order No.: IN-TJ-5404-11003-04 Page No.: 3 of 4

# SGS



The end of report!

Inspection Order No.: IN-TJ-5404-11003-04 Page No.: 4 of 4