

Inspection Order No. : Boss No. : Page No. :	IN-TJ- 5 1054323 1/ 5	- 5404-11003-02 (2010/CTS/101325) 23				
Date of issue:	Jan.19,	2011				
		INS PECTION RE PORT				
- Description and Quantity of Commodity:		(non-negotiable) Steel pipes 80pcs				
- Name & Address Of Buy	yer:	Icmadit Kidene Industrial Company Tinke Yourber Road, Tehrar, Iram				
- Name & Address Of Seller:		Chengdu Derbo Steel Co.,Ltd Room No.1025 Meinian Plaza Tianfu Avenue Chengdu City China Tel:+86-28-85223949 Fax:+86-28-85249639				
- Inspection Date & Place:		Jan.18-19, 2011, Hebei Yanshan				
- P/I No.:		89P57				
- Nature Of Inspection:		 Quantity check, Visual quality inspection randomly, Packing check randomly as per ASTM A335 Dimension check randomly, including outside diameter, thickness and length, etc, as per ASTM A335 Lab testing randomly in SGS lab, including chemical analysis: C,Si,Mn,P,S,Cr,Mo, mechanical properties: te test, flatten test for ASTM A335 Witness hydrostatic testing in manufactory's lab 				
- Inspector:		Havis Li				

This report that we, SGS-CSTC (Tianjin) Co., Ltd on Jan.18-19, 2011 at the request of the client conducted the following inspection:

Inspection Finding:

1) Quantity check

During inspection, 80pcs pipes were found on site, all pipes were painted with black coating from outside. Tube ends were machined with bevels.

Disclaimer

This document is issued by the Company under its General Conditions of Service accessible at http://www.sgs.com/terms_and_conditions.htm. Attention is drawn to the limitation of liability, indemnification and jurisdiction issues defined therein.

Any other holder of this document is advised that information contained hereon reflects the Company's findings at the time of its intervention only and within the limits of Client's instructions, if any. The Company's sole responsibility is to its Client and this document does not exonerate parties to a transaction from exercising all their rights and obligations under the transaction documents. Any unauthorized alteration, forgery or falsification of the content or appearance of this document is unlawful and offenders may be prosecuted to the fullest extent of the law.

SGS-CSTC Standards Technical Services (Tianjin) Co., Ltd

SGS Mansion, No. 41, The 5th Avenue, TEDA, Tianjin, China, 300457 t: +86(0)22-65288000 f +86(0)22- 25293805 <u>www.cn.sgs.com</u>

Member of the SGS Group (Société Générale de Surveillance)




2) <u>Visual quality inspection randomly, (sample size: ANSI/ASQ, Z1.4-2008, L-II, 13 pieces totally)</u>

During the inspection, the surface is in normal condition, rust, cracking, folds were not found :



3) <u>Packing and marking check randomly</u>; (sample size: ANSI/ASQ, Z1.4-2008, L-II, 13 pieces totally) During inspection, packing and marking were check randomly, the details were as bellow:



4) <u>Dimension check randomly, including outside diameter, wall thickness and length, etc, as per ASTM A335, (sample size: ANSI/ASQ, Z1.4-2008, L-II, 13 pieces totally)</u>

		Size	S/S		Outside diameter	Wall thickness	Weight per pc	total length
--	--	------	-----	--	------------------	----------------	---------------	--------------

Inspection Order No.: IN-TJ-5404-11003-02

Page No.: 2 of 5

SGS-F-OPS-05-01-IND V02



	(pcs)		(mm)	(mm)	(kg)	per pc(mm)
Φ 114 0vc 00v0c00	80	Required	114.3(+0.8/-0.8)	6.02 (>87.5%)	138.68-156.7	8630
114.3x6.02x8630		Actual	113.6-114.2	6.2-6.6	139-142	8595-8640

Remark: 1. As the requirement from the ASTM A999 part 12.1.1, for the pipe which length is more than 7.3m, the tolerance of the length should be discussed by purchaser and manufacturer.

2. As the requirement from the ASTM A999 part 16.2, the straightness shall be measured by straight ruler with the length of 3m. The manufacturer didn't have this equipment, the inspector can not check it onsite.

5) <u>Lab testing randomly in SGS lab, including chemical analysis: C,Si,Mn,P,S,Cr,Mo, mechanical properties: tensile test, flatten test for ASTM A335</u>, sample size 1pc

The samples have been sent to SGS lab for testing.



6) <u>Witness hydrostatic testing in manufactory's lab</u>, (sample size: ANSI/ASQ, Z1.4-2008, L-II, 13 pieces totally)

Since the limited condition of the inspection site, the hydrostatic test can't be performed.

7) Calibration certificate.

Tools	Number	Range	Duration
Ruler	/	0~15m	/
Thickness gauge	/	0~10mm	/
Balance	080875131	100~10000kg	Before 2010.9.7

8) <u>Reference photos</u>







THIS RE PORT ONLY REFLECTED OUR ACTUAL FINDINGS. THE INS PECTION WAS DONE TO THE BEST OF OUR KNOWLEDGE AND ABILITY AND WITH DUE CARE. THE FINDINGS ARE VALID AS FOR TIME AND PLACE OF INS PECTION.